

Air Quality Experts, Inc.

Thurgood Marshall Middle School, Lynn, MA

Tasks	Start	End	Working Days	30 - Nov - 20	07 - Dec - 20	14 - Dec - 20	21 - Dec - 20	28 - Dec - 20	04 - Jan - 21	11 - Jan - 21	18 - Jan - 21	25 - Jan - 21	01 - Feb - 21	08 - Feb - 21	15 - Feb - 21	22 - Feb - 21	01 - Mar - 21	08 - Mar - 21	15 - Mar - 21	22 - Mar - 21			
1 Annex																							
1.1	General Conditions	11/30/20	03/26/21	85	[Gantt bar spanning from 11/30/20 to 03/26/21]																		
1.2	Bording of windows and doors	11/30/20	02/05/21	50	[Gantt bar spanning from 11/30/20 to 02/05/21]																		
1.3.1	Connector Abatement	11/30/20	12/11/20	10	[Gantt bar spanning from 11/30/20 to 12/11/20]																		
1.3.2	Connector Abatement - paint on ceiling	02/01/21	02/12/21	10	[Gantt bar spanning from 02/01/21 to 02/12/21]																		
1.4	Misc. Hazardous Mat. Collection Annex Bldg	12/14/20	01/02/21	15	[Gantt bar spanning from 12/14/20 to 01/02/21]																		
1.5	Skylight Protection	12/14/20	12/25/20	10	[Gantt bar spanning from 12/14/20 to 12/25/20]																		
1.6	Containment Abatement Annex Phase 1	12/14/20	02/12/21	45	[Gantt bar spanning from 12/14/20 to 02/12/21]																		
1.7	Containment Abatement Annex Phase 2	12/14/20	02/12/21	45	[Gantt bar spanning from 12/14/20 to 02/12/21]																		
1.8	Containment Abatement Annex Phase 3	12/14/20	02/12/21	45	[Gantt bar spanning from 12/14/20 to 02/12/21]																		
1.9	Containment Abatement Annex Phase 4	12/21/20	02/19/21	45	[Gantt bar spanning from 12/21/20 to 02/19/21]																		
1.10	Containment Abatement Annex Phase 5	01/11/21	02/19/21	30	[Gantt bar spanning from 01/11/21 to 02/19/21]																		
1.11	Removal of Exterior Sealants	02/01/21	02/12/21	10	[Gantt bar spanning from 02/01/21 to 02/12/21]																		
1.12	Demolition of Annex/Removal of Asphalt Walkways/Walls	02/15/21	03/12/21	20	[Gantt bar spanning from 02/15/21 to 03/12/21]																		
1.13	Site Restoration	03/15/21	03/26/21	10	[Gantt bar spanning from 03/15/21 to 03/26/21]																		
2 Main Building																							
2.1	Court-Yard Clean UP	12/28/20	01/01/21	5	[Gantt bar spanning from 12/28/20 to 01/01/21]																		
2.2	Removal of Inventoried Asbestos Throughout Main Building	01/25/21	03/26/21	45	[Gantt bar spanning from 01/25/21 to 03/26/21]																		
2.3	Misc. Hazardous Mat. Collection Main Bldg	01/25/21	02/26/21	25	[Gantt bar spanning from 01/25/21 to 02/26/21]																		