

Air Quality Experts, Inc.

Thurgood Marshall Middle School, Lynn, MA

Tasks	Start	End	Working Days	30 - Nov - 20	07 - Dec - 20	14 - Dec - 20	21 - Dec - 20	28 - Dec - 20	04 - Jan - 21	11 - Jan - 21	18 - Jan - 21	25 - Jan - 21	01 - Feb - 21	08 - Feb - 21	15 - Feb - 21	22 - Feb - 21	01 - Mar - 21	08 - Mar - 21	15 - Mar - 21	22 - Mar - 21	29 - Mar - 21	05 - Apr - 21	12 - Apr - 21	19 - Apr - 21	26 - Apr - 21			
1 Annex																												
1.1	General Conditions	11/30/20	04/27/21	107																								
1.2	Bording of windows and doors	11/30/20	02/05/21	50																								
1.3.1	Connector Abatement	11/30/20	12/11/20	10																								
1.3.2	Connector Abatement - paint on ceiling	02/01/21	02/26/21	20																								
1.4	Misc. Hazardous Mat. Collection Annex Bldg	12/14/20	01/02/21	15																								
1.5	Skylight Protection	12/14/20	12/25/20	10																								
1.6	Containment Abatement Annex Phase 1	12/14/20	03/05/21	60																								
1.7	Containment Abatement Annex Phase 2	12/14/20	03/05/21	60																								
1.8	Containment Abatement Annex Phase 3	12/14/20	03/05/21	60																								
1.9	Containment Abatement Annex Phase 4	12/21/20	03/12/21	60																								
1.10	Containment Abatement Annex Phase 5	01/11/21	03/12/21	45																								
1.11	Removal of Exterior Sealants	03/11/21	03/16/21	4																								
1.12	Demolition of Annex/Removal of Asphalt Walkways/Walls	03/22/21	04/16/21	20																								
1.13	Site Restoration	04/16/21	04/27/21	8																								
2 Main Building																												
2.1	Court-Yard Clean UP	12/28/20	01/01/21	5																								
2.2	Removal of Inventoried Asbestos Throughout Main Building	01/25/21	03/23/21	42																								
2.3	Misc. Hazardous Mat. Collection Main Bldg	01/25/21	03/23/21	42																								