

Air Quality Experts, Inc.

Thurgood Marshall Middle School, Lynn, MA

| Tasks | Start | End | Working Days | 30 - Nov - 20 | 07 - Dec - 20 | 14 - Dec - 20 | 21 - Dec - 20 | 28 - Dec - 20 | 04 - Jan - 21 | 11 - Jan - 21 | 18 - Jan - 21 | 25 - Jan - 21 | 01 - Feb - 21 | 08 - Feb - 21 | 15 - Feb - 21 | 22 - Feb - 21 | 01 - Mar - 21 | 08 - Mar - 21 | 15 - Mar - 21 | 22 - Mar - 21 | 29 - Mar - 21 | 05 - Apr - 21 | 12 - Apr - 21 | 19 - Apr - 21 | 26 - Apr - 21 | 03 - May - 21 | 10 - May - 21 | 17 - May - 21 | 24 - May - 21 | 31 - May - 21 | 07 - Jun - 21 | | | | | | |
|------------------------|--|----------|--------------|----------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|--|--|--|--|--|--|
| | | | | 1 Annex | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.1 | General Conditions | 11/30/20 | 06/11/21 | 140 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.2 | Bording of windows and doors | 11/30/20 | 02/05/21 | 50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.3.1 | Connector Abatement | 11/30/20 | 12/11/20 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.3.2 | Connector Abatement - paint on ceiling | 02/01/21 | 02/26/21 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.4 | Misc. Hazardous Mat. Collection Annex Bldg | 12/14/20 | 01/02/21 | 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.5 | Skylight Protection | 12/14/20 | 12/25/20 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.6 | Containment Abatement Annex Phase 1 | 12/14/20 | 03/05/21 | 60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.7 | Containment Abatement Annex Phase 2 | 12/14/20 | 03/05/21 | 60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.8 | Containment Abatement Annex Phase 3 | 12/14/20 | 03/05/21 | 60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.9 | Containment Abatement Annex Phase 4 | 12/21/20 | 03/12/21 | 60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.10 | Containment Abatement Annex Phase 5 | 01/11/21 | 04/16/21 | 70 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.11 | Removal of Exterior Sealants | 03/11/21 | 04/28/21 | 35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.12 | Demolition of Annex/Removal of Asphalt Walkways/Walls | 04/28/21 | 05/28/21 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.13 | Site Restoration | 05/31/21 | 06/11/21 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 Main Building | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.1 | Court-Yard Clean UP | 12/28/20 | 01/01/21 | 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.2 | Removal of Inventoried Asbestos Throughout Main Building | 01/25/21 | 04/30/21 | 70 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.3 | Misc. Hazardous Mat. Collection Main Bldg | 01/25/21 | 04/23/21 | 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |