

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021

Week 1

12/07 - 12/11

- Mobilization
- Make safe in work areas
- Securing of windows (continue from previous week); exterior work schedule may be adjusted due to weather.
- Possible sub-contractor mobilization to put protection over roof and rubber accordingly; exterior work schedule may be adjusted due to weather.
- Construction of decontamination chamber between connector and annex.
- Install HEPA's
- Abate connector of surface contamination and stored items.
- Visual inspection and clearance sampling in connector.

Week 2

12/14 - 12/18

- Make safe in work areas
- Securing of windows (continue from previous week); exterior work schedule may be adjusted due to weather.
- Put protection over roof and rubber roofing at skylights (continue from previous week); exterior work schedule may be adjusted due to weather.
- Build decontamination unit in connector to access annex.
- Construct waste load out.
- Begin collection of haz-mat materials within annex.
- Begin prep work in annex. Install poly at criticals and place HEPA units accordingly.
- Construct decontamination unit for original building.