

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 11

02/15 - 02/19

- Make safe in work areas
- Collection of bulbs/ballasts (continue from previous week)
- Blasting paint off walls annex (continue from previous week)
- Prep other areas main building (continue from previous week)
- Removal of ACM main building

Week 12

02/22 - 02/26

- Make safe in work areas
- Collection of bulbs/ballasts (continue from previous week)
- Removal of ACM main building (continue from previous week)
- Final clean inside annex
- Final clean roof; exterior work schedule may be adjusted due to weather.