

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 2

12/14 - 12/18

- Make safe in work areas
- Securing of windows (continue from previous week); exterior work schedule may be adjusted due to weather.
- Construct equipment / load out chamber at back of building.
- Construct relocated decon unit at back of building.
- Skylight framing to begin; exterior work schedule may be adjusted due to weather.
- Install negative HEPA's in annex.
- Begin collection of haz-mat materials within annex.
- Begin prep work in annex. Install poly at criticals and place HEPA units accordingly.
- Begin Abatement / Decontamination.

Week 3

12/21 - 12/24

- Make safe in work areas
- Begin prep work in main building.
- Abatement of annex (continue from previous week)
- Collection of haz-mat materials within annex (continue from previous week).
- Begin dewatering in annex.