

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 3

12/21 - 12/24

- Make safe in work areas
- Securing of windows (continue from previous week); exterior work schedule may be adjusted due to weather.
- Abatement and decontamination of work areas in annex (continue from previous week)
- Snow clearing
- Start containments within main building
- Skylight protection (continue from previous week); exterior work schedule may be adjusted due to weather.
- Collection of haz-mat materials within annex (continue from previous week).
- Begin dewatering in annex.

Week 4

12/28 - 12/31

- Make safe in work areas
- Prep work in main building (continue from previous week)
- Abatement of annex (continue from previous week)