

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 4

12/28 - 12/31

- Make safe in work areas
- Securing of windows (continue from previous week); exterior work schedule may be adjusted due to weather.
- Abatement and decontamination of work areas in annex (continue from previous week)
- Containments within main building (continue from previous week)
- Prep work in main building (continue from previous week)
- Abatement of annex (continue from previous week)
- Courtyard windows upper floors – requesting NTP revision
- Begin cleanup of lower floors in main building.

Week 5

01/04 - 01/08

- Make safe in work areas
- Abatement in annex (continue from previous week)
- Collection of hazmats in main building (continue from previous week)
- Abatement in main building