

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 5

01/04 - 01/08

- Make safe in work areas
- Abatement in annex (continue from previous week)
- Collection of hazmats in main building (continue from previous week)
- Abatement in main building

Week 6

01/11 - 01/15

- Make safe in work areas
- Abatement of annex (continue from previous week)
- Begin mobilization to start roofing abatement at annex
- Begin boarding windows in main building