

Abatement Schedule for
Former Thurgood Marshall Middle School
Lynn, Massachusetts

Project Dates – Abatement & Partial Demolition
December 7th, 2020 – March 31st, 2021
2 Week Lookahead

Week 7

01/18 - 01/22

- Make safe in work areas
- Abatement in annex (continue from previous week)
- Roofing abatement at annex (continue from previous week)

Week 8

01/25 - 01/29

- Make safe in work areas
- Roofing abatement at annex (continue from previous week)
- Abatement in boiler room / Dismantle boiler (continue from previous week)
- Abatement of ACM paint / plaster on columns / surfaces at annex. (continue from previous week)
- Finish courtyard cleanup
- Begin courtyard boarding